



PHOTO REPORT

on water line connection in Brunei using GRUNDOMAT 180MM \emptyset with a Front-End Expander of 225mm \emptyset

Client: JKR, Brunei

Main Contractor: JIMECO SDN BHD

Location: Brunei

New pipe: 200mm \emptyset HDPE Pipe

Total bore distance: 6 metres

Depth of cover: Start Pit - approx. 2m
Receive Pit - approx. 2m

Date of Commence: 26th May 2004

Start Time: 16.00pm

End Time: 18.55pm

Ground Condition: Clay

Total Time taken to carry out the operation: 2hrs 55mins